TRAFFIC CONTROL PLAN PW VARIOUS LOCATIONS PAVEMENT RENOVATION NO. 54 AND SEWER REPLACEMENT BASE REPAIR AND GRINDING & PAVING WORK PLAN - LELAND AVE FROM LOEHR ST TO DELTA ST **RAYMOND AVE** TO THRU TRAFFIC ROAD CLOSEL TO THRU TRAFFIC ST CLOSED DELTA LELAND AVE -TA/NS (BOTH SIDES)-■ M4-10**—** Plan Scale 1" = 50' ROAD CLOSED **ROAD** REY LEGEND ■ NO EXCEPTIONS TAKEN MAKE CORRECTIONS NOTED ☐ REJECTED ROAD ☐ REVISE AND RESUBMIT W20-2 W20-3 **Bus Stop** Flashing Arrow Board ■ SUBMIT SPECIFIED ITEM(S) Concrete K-Rail Barrier Flashing Arrow Board (Plan View Review is only for general conformance with the design concept of the project and general Water Filled Barrier Portable Flashing Beacon ROAD CLOSED TO THRU TRAFFIC compliance with the requirements of the contract documents. Any action shown is Type I Barricade specifications. Contractor's responsibilities Tow-Away/No Stopping Type III Barricade M4-10 VISITACION AVE Parking Control / Police Officer Type III Barricade (Plan View) M4-10 **▼** 28" Traffic Cone construction; coordination of the contractor's work with that of all other Pedestrian Barricade Equipment M4-10 trades; and the satisfactory performance of the contractor's work. **T** DETOUR DETOUR AHEAD Pipe to be installed Sustainable Streets Division Fixed Mounted Channelizers M4-10 San Francisco Municipal Transportation Agency City and County of San Francisco Add "ROAD CLOSED AHEAD" sign before Traffic Lane Requirements _Date_06/30/2022 Number and Width of Lanes "DETOUR AHEAD" NORTHBOUND SOUTHBOUND EASTBOUND STREET WESTBOUND M4-10 M4-10**RAYMOND AVE** DURING GRINDING AND PAVING CONSTRUCTION 8AM - 6PM Leland and Road Closed To Road Closed To Velasco Aves. Through Traffic Through Traffic Full Roadway Full Roadway At Other Times _M4-10 Hahn and Loehr At All Times Full Roadway Full Roadway WORK DURING CONCRETE BASE CONSTRUCTION 8AM - 6PM Leland and Road Closed To Road Closed To Velasco Aves. Through Traffic Through Traffic W20-1 E Full Roadway Full Roadway CLOSE ONE CROSSWALK At Other Times Add "ROAD CLOSED 8AM - 6PM Road Closed**** Road Closed*** Hahn, Sawyer, AHEAD" sign before At Other Times Full Roadway Full Roadway Loehr, Britton, AT A TIME Rey, Schwerin, "DETOUR AHEAD" Elliot and Delta W20-2 Sts. at Leland Ave. Argonaut, LELAND AVE Rio Verde, -TA/NS (BOTH SIDES)-→ YELL100 ftFAGGERED → —100 ft— Accacia and KellochSts. Date: 11/11/2021 Author: AM/DD Project: VARIOUS LOCATIONS NO. 54 Client: PRECISION Location: SAN FRANCISCO TCP: 052 **Job #:** 3128 **Rev:** 0 1) WORK HOURS: SEE TRAFFIC LANE REQUIREMENTS ROAD 📜 100' NTS→ ROAD CLOSED ROAD CLOSED THRU TRAFFIC ROAD CLOSED 2) CONTRACTOR TO VERIFY EXISTING STRIPING IS ACCURATE PRIOR TO START OF WORK. CLOSED **L** TO THRU TRAFFIC REY SCHWERIN 3) ALL TRAFFIC CONTROL SHALL CONFORM TO THE LATEST EDITION OF THE CA MUTCD. ROAD AHEAD W20-3 4) ALL TRAFFIC CONTROL DEVICES SHALL BE RETROREFLECTIVE IF SETUP DURING BRIT HOURS OF DARKNESS. W20-3 TRAFFIC CONTROL ROAD CLOSED 5) MAINTAIN LOCAL ACCESS TO BUSINESSES AND RESIDENTS AT ALL TIME. SPECIALISTS, INC. THRU TRAFFIC ROAD CLOSED TO THRU TRAFFIC 6) THE CONTRACTOR SHALL PERFORM THE APPROPRIATE MEASURES TO ENSURE THE SAFETY OF BICYCLISTS ON ALL STREETS ON WHICH THERE IS CONSTRUCTION. Add "ROAD CLOSED M4-10 AHEAD" sign before 7) THE CONTRACTOR SHALL NOT PREVENT OR DELAY THE OPERATION OF MASS TRANSIT VEHICLES AT ANY TIME. 3450 3RD ST #3G LICENSE NO 792059 SAN FRANCISCO, CA 94124 CLASS A, 31, C21 "DETOUR AHEAD" **VISITACION AVE** 8) BASE REPAIR AND GRINDING AND/OR PAVING WORK WILL BE ALLOWED UP TO 2 Add "ROAD CLOSED 415-206-1700 PHONE CONSECUTIVE BLOCKS AND 2 CONSECUTIVE INTERSECTIONS. 415-206-1711 FAX WBE/SBE/LBE/DBE CERTIFIED W20-2 AHEAD" sign before WWW.CMCTRAFFIC.COM INFO@CMCTRAFFIC.COM 9) FOR LOCATIONS NOT ADDRESSED IN THE TABLE, CROSS STREETS MAY BE CLOSED FOR "DETOUR AHEAD" UP TO 10 MINS FOR RESIDENTIAL AREAS AND 5 MINS FOR COMMERCIAL AREAS.