
■ NO EXCEPTIONS TAKEN MAKE CORRECTIONS NOTED

☐ REVISE AND RESUBMIT ■ SUBMIT SPECIFIED ITEM(S)

□ REJECTED




## Traffic Lane Requirements Number and Width of Lanes

STREET	TIME	NORTHBOUND	SOUTHBOUND	EASTBOUND	WESTBOUND
DURING GRINDI	NG AND PAVING C	ONSTRUCTION			
Bryant St.	9AM - 3PM (M - F)	-		1@11'	1@11'
between Beale	8AM - 6PM (S/S)	120	2	1@11'	1@11'
Street and The	At Other Times	¥7	-	Full Roadway	Full Roadway
Embarcadero **				the second series and the second second	o whe sensessance
The Embarcadero	At All Times	Full Roadway	Full Roadway	(±)	-
Bryant St. and	8AM - 6PM (S/S)	-	-	1@11′ ‡	1@11′ ‡
Frontage Road at	At Other Times		-	Full Roadway	Full Roadway
Beale Street					
Intersection **					
Beale St. north of	8AM -6PM (S/S)	1@12'	1@12'	670	-
Bryant **	At Other Times	Full Roadway	Full Roadway	2	_
Beale St. south of	8AM - 6PM (S/S)	1@10′ \$	1@10′ ↓		
Bryant St.**	At Other Times	Full Roadway	Full Roadway		
Main St.	9AM - 3PM (M - F)	1@12'	1@12'	-	-
	8AM - 6PM (S/S)	1@12'	1@12'	( <del>**</del> )	
	At Other Times	Full Roadway	Full Roadway	2	-
DURING CONCR	RETE BASE CONST	RUCTION	1	1	T
Bryant St.	9AM – 3PM (M – F)		T Neo	1@11′	1@11′
between Beale	8AM – 6PM (S/S)	-		1@11′	1@11'
Street and The	At Other Times	-	-	Full Roadway	Full Roadway
Embarcadero **	At Other Times	-	1.5	Full Roadway	Full Roadway
Bryant St. and	8AM – 6PM (S/S)			1@11′↑	1@11′ ↑
Frontage Road at			151	Full Roadway	Full Roadway
Beale Street	At Other Times	_		Tuli Roduway	r uli Roduway
Intersection **					
Beale St. north of	QAM_GDM (S/S)	1@12′	1@12′		
Bryant **	At Other Times	Full Roadway	Full Roadway		150
The state of the s	8AM – 6PM (S/S)	1@10′ ţ	1@10′ ↑	-	1
Bryant St. **	At Other Times	Full Roadway	Full Roadway		
Main St.	9AM – 3PM (M – F)	1@12'	1@12'		-
IVIAIII St.	8AM – 6PM (S/S)	1@12'	1@12'	_	_
	OAIVI - OPIVI (3/3)	16012	16012		1.70

At Other Times Full Roadway - - -





Flaggers are not permitted to direct traffic within the intersection. Flaggers may only hold one direction of traffic at a time for reversible lane operations.



Water Filled Barrier

Pipe to be installed


Tow-Away/No Stopping

Parking Control / Police Officer

**Fixed Mounted Channelizers** 

Not To Scale

Flashing Arrow Board (Plan View) Portable Flashing Beacon Type I Barricade Type III Barricade Type III Barricade (Plan View) 28" Traffic Cone Pedestrian Barricade Work Area Sign and Stand



**General reminders:** 



Date: 06/28/2022 Author: AM/DD Project: VARIOUS LOCATIONS NO. 54 Client: PRECISION Location: SAN FRANCISCO TCP: 064 **Job #**: 3128 **Rev**: 0

1) WORK HOURS: SEE TRAFFIC LANE REQUIREMENTS

2) CONTRACTOR TO VERIFY EXISTING STRIPING IS ACCURATE PRIOR TO START OF WORK.

3) ALL TRAFFIC CONTROL SHALL CONFORM TO THE LATEST EDITION OF THE CA MUTCD.

4) ALL TRAFFIC CONTROL DEVICES SHALL BE RETROREFLECTIVE IF SETUP DURING HOURS OF DARKNESS.

5) MAINTAIN LOCAL ACCESS TO BUSINESSES AND RESIDENTS AT ALL TIME.

6) THE CONTRACTOR SHALL PERFORM THE APPROPRIATE MEASURES TO ENSURE THE SAFETY OF BICYCLISTS ON ALL STREETS ON WHICH THERE IS CONSTRUCTION.

7) THE CONTRACTOR SHALL NOT PREVENT OR DELAY THE OPERATION OF MASS TRANSIT VEHICLES AT ANY TIME.

8) BASE REPAIR AND GRINDING AND/OR PAVING WORK WILL BE ALLOWED UP TO 2 CONSECUTIVE BLOCKS AND 2 CONSECUTIVE INTERSECTIONS.

9) FOR LOCATIONS NOT ADDRESSED IN THE TABLE, CROSS STREETS MAY BE CLOSED FOR UP TO 10 MINS FOR RESIDENTIAL AREAS AND 5 MINS FOR COMMERCIAL AREAS.